





CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
4th QUARTER, CY 2020

Province, City or Municipality: **BAGO**

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions, if any | Remarks |
|---|-----------|---------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|-----------|
| | | | | | % of Completion | Total Cost Incurred to Date | | |
| LGSF - BANTAYAN PARK REDEVELOPMENT AND IMPROVEMENT, PHASE 2 | BAGO CITY | 15,494,676.00 | 12/26/19 | | | | | |
| LGSF - BANTAYAN PARK REDEVELOPMENT AND IMPROVEMENT, PHASE 1 | BAGO CITY | 18,689,750.00 | 3/20/19 | | 100% | 18,640,835.54 | | completed |
| | | | | | | | | |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


MONICA OFELIA M. NARAZO
 Budget Officer I
 Local Budget Officer - Designate


RUBY V. ABELLAR
 Local Accountant


NICHOLAS M. YULO
 Local Chief Executive