



CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
4th QUARTER, CY 2021

Province, City or Municipality: **BAGO**

Program or Project	Location	Total Cost	Date Released /Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
LGSF - BANTAYAN PARK REDEVELOPMENT AND IMPROVEMENT, PHASE 2	BAGO CITY	15,494,676.00	12/26/19		93%	14,360,938.01		on - going
LGSF - BANTAYAN PARK REDEVELOPMENT AND IMPROVEMENT, PHASE 3	BAGO CITY	21,344,802.00	5/20/21		0%	-		not yet started

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MONICA OFELIA M. NARAZO

Budget Officer I
Local Budget Officer - Designate

RUBY V. ABELLAR

Local Accountant

NICHOLAS M. YULO

Local Chief Executive