




CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
2nd QUARTER, CY 2021


Province, City or Municipality: **BAGO**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
LGSF - BANTAYAN PARK REDEVELOPMENT AND IMPROVEMENT, PHASE 2	BAGO CITY	15,494,676.00	12/26/19		61%	9,413,269.72		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


MONICA OFELIA M. NARAZO
 Budget Officer I
 Local Budget Officer - Designate


RUBY V. ABELLAR
 Local Accountant


NICHOLAS M. YULO
 Local Chief Executive