




**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4TH QUARTER, CY 2015**

Province, City or Municipality: **BAGO CITY**

Program or Project	Locations		Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
DSWD - REPAIR AND UPGRADING OF WOMEN'S AND CHILDREN CRISIS CENTER	BAGO CITY	P	1,800,000.00	12/29/15			P		
BFAR - PURCHASE OF MOTOR BOATS / MARINE ENGINES AND FISH NETS	BAGO CITY		750,000.00	11/13/15					
BFAR - ESTABLISHMENT OF COMMUNITY FISH LANDING CENTER	BAGO CITY		1,500,000.00	11/13/15					
DILG - CONSTRUCTION OF GENDER SENSITIVE EVACUATION CENTER	BAGO CITY		2,400,000.00	10/01/15					
DA SWINE CHAIN PROJECT	BAGO CITY		250,000.00	6/17/15					
DA - FARM TO MARKET ROAD BRGY. MALINGIN-ATIPULUAN	BAGO CITY		6,000,000.00	6/17/15		100%	3,000,000.00		completed / addtl
DILG - SALINTUBIG PROGRAM	BAGO CITY		4,007,544.00	6/17/15		28%	1,124,344.00		on - going
DA - PROVISION OF MODERN FARM MACHINERY	BAGO CITY		1,250,000.00	3/02/15					
DA - CONSTRUCTION OF BARANGAY MALINGIN - ATIPULUAN ROAD	BAGO CITY		600,000.00	2/04/15		100%	600,000.00		completed
DA - KARABAG-O PROJECT	BAGO CITY		500,001.43	1/22/15		40.60%	203,000.00		on - going
DA - FISH TRADING SUPPORT PROGRAM	BAGO CITY		400,000.00	1/1/2015					
DSWD - SEED CAPITAL TO 4P'S BENEFICIARIES	BAGO CITY		4,100,000.00	12/26/13		80.15%	3,286,000.00		on - going / addtl
LDRRMF - (SPECIAL TRUST FUND)	BAGO CITY		67,091,702.38	2/01/13			20,900,561.39		on - going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and


RUBY V. ABELLAR
City Accountant ✓


RAMON D. TORRES
City Mayor