


CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
3rd QUARTER, CY 2019


Province, City or Municipality: BAGO

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
LGSF - ASSISTANCE TO CITIES FOR BANTAYAN PARK	BAGO CITY	18,689,750.00	3/20/19					New
DA - INSTALLATION OF JACKSTONE -TYPE ARTIFICIAL REEF	BAGO CITY	500,000.00	10/17/18					un - implemented
SUSTAINABLE LIVELIHOOD PROGRAM (SLP)	BAGO CITY	2,258,705.00	4/11/18		22%	498,000.00		on going
BFAR - ESTABLISHMENT OF COMMUNITY FISH LANDING CENTER	BAGO CITY	1,500,000.00	5/07/18		100%	1,495,650.00		completed
BFAR - ESTABLISHMENT OF FISH PORT	BAGO CITY	3,000,000.00	5/07/18		100%	2,999,137.50		completed
DA - DIVERSIFIED FARMING THRU ORGANIC AGRICULTURE FOR MARGINALIZED FARMERS	BAGO CITY	1,080,000.00	3/10/17		66%	707,499.00		on - going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


ERNESTO E. VARRERA

Local Budget Officer


RUBY V. ABELLAR

Local Accountant


NICHOLAS M. YULO

Local Chief Executive