

UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
4th QUARTER, CY 2020


Province, City or Municipality: Bago City, Negros Occidental

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
SOCIAL DEVELOPMENT 2020								
CONST/REHABILITATION OF LGU-OWNED POTABLE Supply System	Water							
ECONOMIC DEVELOPMENT 2020								
Construction / Rehabilitation of Local Roads / Bridges, including purchase of appropriate engineering equipment, such as Dump Trucks, Graders and Payloaders								
Capital expenditures related to the implementation of livelihood or intreprenurship project								
ENVIRONMENTAL MANAGEMENT 2020								
REFORESTATION AND URBAN GREENING	Bago City	3,000,000.00	September 2020	December 2020	86%	2,588,750.00		On-going
Construction of Drainage System & Declogging of Canals	Bago City	10,000,000.00	March 2020	December 2020	99.68%	9,968,000.00		On-going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


MONICA OFELIA M. NARAZO

Budget Officer I / City Budget Officer - Designate
 11/29


NICHOLAS M. YULO
 City Mayor