





**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 2ND QUARTER, CY 2018**

Province, City or Municipality: **BAGO CITY**

Program or Project	Locations	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
SUSTAINABLE LIVELIHOOD PROGRAM (SLP)	BAGO CITY	2,258,705.00	4/11/18					New
BFAR - ESTABLISHMENT OF COMMUNITY FISH LANDING CENTER	BAGO CITY	1,200,000.00	5/07/18					New
BFAR - ESTABLISHMENT OF FISH PORT	BAGO CITY	1,500,000.00	5/07/18					New
NATIONAL CHILD DEV'T. CENTER-NCDC (ECCD PROJ.)	BAGO CITY	2,320,000.00	4/06/18					New
IMPLEMENTATION OF SOCIAL PENSION	BAGO CITY	16,578,000.00	4/03/17		97%	16,149,000.00		on - going / addtl.
DA - DIVERSIFIED FARMING THRU ORGANIC AGRICULTURE FOR MARGINALIZED FARMERS	BAGO CITY	1,080,000.00	3/10/17		53%	569,424.00		on - going
TESDA - PAYMENT OF TRAINING COST IN THE CONDUCT OF BUB 2014	BAGO CITY	39,960.00	4/14/16		25%	10,000.00		on - going
LGSF - LOCAL GOVERNMENT SUPPORT PROGRAM	BAGO CITY	11,300,000.00	4/12/16		98%	11,090,744.00		on - going
DILG - CONSTRUCTION OF GENDER SENSITIVE EVACUATION CENTER	BAGO CITY	3,000,000.00	10/01/15		81%	2,440,000.00		on - going / addtl. Appro.
DA SWINE CHAIN PROJECT	BAGO CITY	250,000.00	6/17/15		100%	248,975.00		
DA - KARABAG-O PROJECT	BAGO CITY	2,424,551.43	1/22/15		67.55%	1,637,801.43		on - going / addtl.
DA - FISH TRADING SUPPORT PROGRAM	BAGO CITY	400,000.00						
LDRRMF - (SPECIAL TRUST FUND)	BAGO CITY	P 74,288,819.50	2/01/13		7%	P 5,554,153.61		on - going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**RUBY V. ABELLAR**  
 City Accountant

  
**NICHOLAS M. YULO**  
 City Mayor